

NATIONAL GOVERNMENT CONSTITUENCY DEVELOPMENT FUND BOARD

CONSTITUENCY NAME:BARINGO SOUTH

PROJECT IMPLEMENTATION REPORT AS AT 30TH SEPTEMBER 2022

Financial year	Project name	Approved activity	Estimated cost	Amount allocated	Completion date	Implementation status	Expected beneficiaries	Remarks
		FY 2021/2022						
2021/2022	committee expenses	payment of comitee sitiing allowances,transort and conference	1,948,000.00	1,948,000.00	30th june 2022	complete	15 members	complete
2021/2022	employees gratuity	payment of staff gratuity to 8staff	104,000.00	104,000.00	30th june 2022	ongoing	8staffs	Statutory
2021/2022	employees salaries	payment of staff salaries to 8staffs	2,196,000.00	2,196,000.00	30th june 2022	ongoing	8staffs	Statutory
2020/2022	goods and services	purchase of fuel,repairs and maintainances,printing, stationeries,telephone,travel,subsistence office tea	3,903,532.74	3,903,532.74	30th june 2022	complete	office recurrent expenditure	complete
2021/2022	NHIF	payment of nhif deduction	58,800.00	58,800.00	30th june 2022	complete	8staffs	complete
2021/2022	NSSF	payment of nssf deduction	15,000.00	15,000.00	30th june 2022	complete	8staffs	complete.
		monitoring ,evalaution and capacity buiding						
2021/2022	committee expenses	payment of committee sitting allowances,transort and conference	1,200,000.00	1,200,000.00	30th june 2022	complete	15members	complete
2021/2022	goods and services	purchase of fuel,repairs and maintainances,printing,stationeries,telephone,travel,substence office tea	1,512,666.37	1,512,666.37	30th june 2022	complete	30members	complete
2021/2022	ng-cdfc/pmc/staff capacity building	undertake training of the pmcs/ng-cdfc/staff on the related issues	1,400,000.00	1,400,000.00	30th june 2022	complete	10ng-cfc,pmc & staff	complete
2021/2022	emergency	to cater for unforeseen disasters within the financial year	7,192,207.00		30th june 2022	complete	open	complete
2021/2022	loboi primary school	renovation of 2.no.classrooms (floor screeding,wall plastering,fixing of doors,glazing,fasciaboards ,general painting and branding)	700,000.00	700,000.00	30th june 2022	complete	80students	complete and in use - funded under emergency funding
2021/2022	Sangarau secondary school	construction of 4.no.door pit latrine and fencing of girls dormitory	870,000.00	870,000.00	30th june 2022	complete	120students	complete and in use - funded under emergency funding
2021/2022	Koriema primary scho	construction of 5.no.door pit latrine	750,000.00	750,000.00	30th june 2022	complete	150students	complete and in use - funded under emergency funding
2021/2022	marigat dcc	renovation of dcc housing unit	450,000.00	450,000.00	30th june 2022	complete	5staff	complete and in use - funded under emergency funding
2021/2022	koition primary school	fencing of school compound of area 640lm	500,000.00	500,000.00	30th june 2022	complete	150students	complete and in use - funded under emergency funding
2021/2022	yatoi primary school	renovation of 3 classrooms blown out by wind(roofing and floorscreeding and fixing of steel doors)	400,000.00	400,000.00	30th june 2022	complete	120sudents	complete and in use - funded under emergency funding
2021/2022	marigat police station	Construction of 3 door pit latrine with one door assecible by people living with disability to completion	470,000.00	470,000.00	30th june 2022	complete	90staff	complete and in use - funded under emergency funding
2021/2022	marigat intergrated secondary school	fencing of school compound of area 340lm	500,000.00	500,000.00	30th june 2022	complete	150students	complete and in use - funded under emergency funding
2021/2022	patkawanin secondary school	renovation of bathrooms blown out by wind	750,000.00	750,000.00	30th june 2022	complete	150students	complete and in use - funded under emergency funding
2021/2022	ng-cdf	purchase of foodstuffs ,clothings and water to idps displaced from the insecurity zones	518,000.00	518,000.00	30th june 2022	complete	150house holds	complete and in use - funded under emergency funding
2021/2022	Dot and danzo enterprises	writing of chronology,ng-cdf sign board,fixing of white notice board,branding of cdf admin block front office	480,000.00	480,000.00	30th june 2022	complete	20occupants	complete and in use - funded under emergency funding
2021/2022	ngolbelon secondary school	construction 4.no.door pit latrine with one door accessible by people leaving with disability	750,000.00	750,000.00	30th june 2022	complete	120students	complete and in use - funded under emergency funding
2021/2022	Unspent Bursary funds		54,207.00	54,207.00		ongoing	N/A	Unutilized bursary funds
2021/2022	bursary secondary school	payment of bursary ro needy students	27,000,000.00	27,000,000.00	30th june 2022	complete	2300 students	complete
2021/2022	bursary tertiary schools	payment of bursary ro needy students	20,000,000.00	20,000,000.00	30th june 2022	complete	1200 students	complete

2021/2022	Buiwon primary school	Construction of 1.no.classroom to completion	1,200,000.00	1,200,000.00	30th june 2022	complete	40students	complete and in use
2021/2022	Chelaba primary school	Landscaping of (100m by 100m) school compound to completion(clearingof shrubs and trees,breaking of stonesto ground, leveling,planting of creepers)	300,000.00	300,000.00	30th, june 2022	complete	180students	complete and in use
2021/2022	Chemorongion primary school	fencing of school compound (100m by 100m) at ksh.300,000 and constructionof metallic gate with concrete pillars at ksh. 200,000 to complition.	500,000.00	500,000.00	30th, june 2022	complete	150 students	complete and in use
2021/2022	Cheploch primary school	Contruction of 1.no. classroom to complition.	1,200,000.00	1,200,000.00	30th, june 2022	ongoing	40students	works at general finishes stage.g floor screeding ,general painting and branding
2021/2022	Iingarua primary school	Construction of students capacity girls dormitory to complition including ablution block of 8 door pit latrines with 1 door accessible by people living with disability to complition at ksh.2,900,000 and purchase and installation of 10,000litres water tank at ksh.100,000 to complition.	3,000,000.00	3,000,000.00	30th, june 2022	complete	40 students capacity	complete and in use
2021/2022	Kabel primary school	Renovation of 2 no. classrooms to complition(flooring works, plastering and painting works)	750,000.00	750,000.00	30th, june 2022	not started	80students	not yet started due to insecurity reason ,funds to be disbursed as soon as security resumes back to normal.
2021/2022	Kabel primary school	Landscaping of (100m by 100m) school compound to completion(clearingof shrubs and trees,breaking of stonesto ground, leveling,planting of creepers)	300,000.00	300,000.00	30th, june 2022	complete	football ground	complete and in use
2021/2022	kabirnet primary school	fencing of school compound (400m by 200m) at ksh.700,000 and constructionof metallic gate with concrete pillars at ksh. 300,000 to complition.	1,000,000.00	1,000,000.00	30th, june 2022	ongoing	school fencing	fencing of 400m by 100m area ongoing
2021/2022	Kabuswo primary school	Landscaping of (100m by 100m) school compound to completion (clearingof shrubs and trees,breaking of stonesto ground, leveling,planting of creepers)	300,000.00	300,000.00	30th, june 2022	not started	150students	not yet started due to insecurity reason ,funds to be disbursed as soon as security resumes back to normal.
2021/2022	Kamuga primary school	Construction of 1 no. classroom to completion	1,200,000.00	1,200,000.00	30th, june 2022	complete	40students	complete and in use
2021/2022	Kamuga primary school	Landscaping of (100m by 100m) school compound to completion (clearingof shrubs and trees,breaking of stonesto ground, leveling,planting of creepers)	300,000.00	300,000.00	30th, june 2022	complete	150students	complete and in use
2021/2022	Kapchumo primary school	Landscaping of (100m by 100m) school compound to completion (clearingof shrubs and trees,breaking of stonesto ground, leveling,planting of creepers)	300,000.00	300,000.00	30th, june 2022	complete	150students	complete and in use
2021/2022	Kapkatit primary school	Contruction of 1.no. classroom to complition.	1,200,000.00	1,200,000.00	30th, june 2022	complete	40students	complete and in use
2021/2022	Keon primary school	Landscaping of (100m by 100m) school compound to completion (clearingof shrubs and trees,breaking of stonesto ground, leveling,planting of creepers)	300,000.00	300,000.00	30th, june 2022	complete	150students	complete and in use
2021/2022	Kibangenge primary school	Landscaping of (100m by 100m) school compound to completion (clearingof shrubs and trees,breaking of stonesto ground, leveling,planting of creepers)	300,000.00	300,000.00	30th, june 2022	ongoing	150students	works done upto plastering stage
2021/2022	Kibingor primary school	renovation of 3 no.classrooms to completion (flooring, flstering,verandah construction,roofing and painting works)	1,500,000.00	1,500,000.00	30th, june 2022	complete	120students	complete and in use
2021/2022	Kimao primary school	Contruction of 1.no. classroom to complition.	1,200,000.00	1,200,000.00	30th, june 2022	complete	40sudents	complete and in use
2021/2022	Kimao primary school	Landscaping of (100m by 100m) school compound to completion (clearingof shrubs and trees,breaking of stonesto ground, leveling,planting of creepers)	300,000.00	300,000.00	30th, june 2022	complete	150students	complete and in use

2021/2022	Kimoigut primary school	Landscaping of (100m by 100m) school compound to completion (clearingof shrubs and trees,breaking of stonesto ground, leveling,planting of creepers)	300,000.00	300,000.00	30th, june 2022	complete	150students	complete and in use
2021/2022	Kimoigut primary school	Construction of 1 no. classroom to completion	1,200,000.00	1,200,000.00	30th, june 2022	complete	40students	complete and in use
2021/2022	Kimoriot primary school	Landscaping of (100m by 100m) school compound to completion (clearingof shrubs and trees,breaking of stonesto ground, leveling,planting of creepers)	300,000.00	300,000.00	30th, june 2022	complete	150 students	complete and in use
2021/2022	Kiserian primary school	Completion of 80 students capacity dining hall plastering fixing of doors and windows,floor,glazing,keying and painting works.	1,300,000.00	1,300,000.00	30th june 2022	not started	80 students	not yet started due to insecurity reason ,funds to be disbursed as soon as security resumes back to normal.
2021/2022	Kokwamoi primary school	Landscaping of (100m by 100m) school compound to completion (clearingof shrubs and trees,breaking of stonesto ground, leveling,planting of creepers)	300,000.00	300,000.00	30th june 2022	complete	150students	complete and in use
2021/2022/	Kongasis primary school	Landscaping of (100m by 100m) school compound to completion (clearingof shrubs and trees,breaking of stonesto ground, leveling,planting of creepers)	300,000.00	300,000.00	30th june 2022	complete	150students	complete and in use
2021/2022	Koriema primary school	Landscaping of (100m by 100m) school compound to completion (clearingof shrubs and trees,breaking of stonesto ground, leveling,planting of creepers)	300,000.00	300,000.00	30th june 2022	complete	150students	complete and in use
2021/2022	Tulwopsoo primary school	Landscaping of (100m by 100m) school compound to completion (clearingof shrubs and trees,breaking of stonesto ground, leveling,planting of creepers)	300,000.00	300,000.00	30th june 2022	not started	150students	not yet started due to insecurity (was ereneously typed kurumbopsoo instead of tuluopsoo primary school)
2021/2022	Loboi primary school	Renovation of 6 no. classrooms fixing of steel doors and wondows,roofing ,flooring,plastering,fascia board and painting works to completion.	2,400,000.00	2,400,000.00	30th june 2022	complete	240students	complete and in use
2021/2022	Lorrok primary school	Contruction of 4 door pit latrines with one door accesible by people living with disability to completion.	400,000.00	400,000.00	30th june 2022	complete	120students	complete and in use
2021/2022	Mokobe primary school	Landscaping of (100m by 100m) school compound to completion (clearingof shrubs and trees,breaking of stonesto ground, leveling,planting of creepers)	300,000.00	300,000.00	30th june 2022	complete	150students	complete and in use
2021/2022	Ngarie primary school	Landscaping of (100m by 100m) school compound to completion (clearingof shrubs and trees,breaking of stonesto ground, leveling,planting of creepers)	300,000.00	300,000.00	30th june 2022	complete	150students	complete and in use
2021/2022	poi primary school	landscaping of (100m by 100m) school compound to completion (clearingof shrubs and trees,breaking of stonesto ground, leveling,planting of creepers)	300,000.00	300,000.00	30th june 2022	complete	150students	complete and in use
2021/2022	Sabor primary school	Landscaping of (100m by 100m) school compound to completion (clearingof shrubs and trees,breaking of stonesto ground, leveling,planting of creepers)	300,000.00	300,000.00	30th june 2022	complete	150students	complete and in use
2021/2022	Sabor primary school	Construction of 4 door pit latrine with one door assecible by people living with disability to completion	500,000.00	500,000.00	30th june 2022	complete	120students	complete and in use
2021/2022	Sitewonin primary school	Construction of 4 door pit latrine with one door assecible by people living with disability to completion	400,000.00	400,000.00	30th june 2022	complete	120students	complete and in use
2021/2022	Soyonin primary school	Landscaping of (100m by 100m) school compound to completion (clearingof shrubs and trees,breaking of stonesto ground, leveling,planting of creepers)	300,000.00	300,000.00	30th june 2022	not started	150students	not yet started due to insecurity reason ,funds to be disbursed as soon as security resumes back to normal.
2021/2022	Sukutek primary school	Landscaping of (100m by 100m) school compound to completion (clearingof shrubs and trees,breaking of stonesto ground, leveling,planting of creepers)	300,000.00	300,000.00	30th june 2022	complete	150students	complete and in use

2021/2022	Tambach primary school	Landscaping of (100m by 100m) school compound to completion (clearingof shrubs and trees,breaking of stonesto ground, leveling,planting of creepers)	300,000.00	300,000.00	30th june 2022	not started	150students	not yet started due to insecurity reason ,funds to be disbursed as soon as security resumes back to normal.
2021/2022	Tinomoi primary school	Renovation of 2 no. classrooms to completion(flooring works, plastering and painting works)	1,300,000.00	1,300,000.00	30th june 2022	complete	80students	complete and in use
2021/2022	Tuiyobei primary school	Landscaping of (100m by 100m) school compound to completion (clearingof shrubs and trees,breaking of stonesto ground, leveling,planting of creepers)	300,000.00	300,000.00	30th june 2022	not started	150students	not yet started due to insecurity reason ,funds to be disbursed as soon as security resumes back to normal.
2021/2022	Tuluongoi primary school	Construction of 4 door pit latrine with one door assecible by people living with disability to completion	400,000.00	400,000.00	30th june 2022	complete	120students	complete and in use
2021/2022	Yatoi primary school	Construction of 4 door pit latrine with one door assecible by people living with disability to completion	400,000.00	400,000.00	30th june 2022	complete	120students	complete and in use
2021/2022	Yatoi primary school	Construction of 1 no. classroom to completion	1,200,000.00	1,200,000.00	30th june 2022	complete	40 students capacity	complete and in use
2021/2022	Loboi day secondary school	Construction of 1 no. classroom to completion	1,200,000.00	1,200,000.00	30th june 2022	complete	40students	complete and in use
2021/2022	Loitip girls secondary school	Completion of 80 students capacity dining hall plastering fixing of doors and windows,floor,glazing,keying and painting works.	2,700,000.00	2,700,000.00	30th june 2022	ongoing	80students	works done upto general painting
2021/2022	Sambaka secondary school	Construction of 1 no. classroom to completion	1,200,000.00	1,200,000.00	30th june 2022	complete	40students	complete and in use
2021/2022	Kibonjos secondary school	Construction of 2 door pit latrine with one door assecible to persons with disability to completion	200,000.00	200,000.00	30th june 2022	complete	60students	complete and in use
2021/2022	Keneroi secondary school	Construction of 4 door pit latrine with one door assecible by people living with disability to completion	400,000.00	400,000.00	30th june 2022	not started	120students	not yet started due to insecurity reason ,funds to be disbursed as soon as security resumes back to normal.
2021/2022	Sangarau secondary school	Landscaping of (100m by 100m) school compound to completion (clearingof shrubs and trees,breaking of stonesto ground, leveling,planting of creepers)	300,000.00	300,000.00	30th june 2022	not started	150students	not yet started due to late approvals
2021/2022	Sinoni secondary school	Construction of 4 door pit latrine with one door assecible by people living with disability to completion	400,000.00	400,000.00	30th june 2022	not started	120students	not yet started due to insecurity reason ,funds to be disbursed as soon as security resumes back to normal.
2021/2022	Mukutani secondary school	Construction of 4 door pit latrine with one door assecible by people living with disability to completion	400,000.00	400,000.00	30th june 2022	not started	120students	not yet started due to insecurity reason ,funds to be disbursed as soon as security resumes back to normal.
2021/2022	Ngambo secondary school	Contruction of 1.no. classroom to complition.	1,200,000.00	1,200,000.00	30th june 2022	complete	40students	complete and in use
2021/2022	Mbechot secondary school	Contruction of 1.no. classroom to complition.	1,200,000.00	1,200,000.00	30th june 2022	not started	40students	not yet started due to insecurity reason ,funds to be disbursed as soon as security resumes back to normal.
2021/2022	Kiserian secondary school	Renovation of 100 students capacity dining hall laying of terrazzo,fixing of damaged tongue and grooves ceiling,keying,roofing,glazing and painting woks to completion.	1,500,000.00	1,500,000.00	30th june 2022	complete	150students	complete and in use
2021/2022	Koriema secondary school	Landscaping of (100m by 100m) school compound to completion (clearingof shrubs and trees,breaking of stonesto ground, leveling,planting of creepers)	300,000.00	300,000.00	30th june 2022	complete	150students	complete and in use

2021/2022	Kasiela primary school	Construction of 4 door pit latrine with one door assecible by people living with disability to completion	500,000.00	500,000.00	30th june 2022	complete	120students	complete and in use
2021/2022	Kirepari primary school	Construction of 4 door pit latrine with one door assecible by people living with disability to completion	500,000.00	500,000.00	30th june 2022	complete	120students	complete and in use
2021/2022	Kokwamoi primary school	Construction of 4 door pit latrine with one door assecible by people living with disability to completion	500,000.00	500,000.00	30th june 2022	not started	120students	not yet started due to insecurity reason ,funds to be disbursed as soon as security resumes back to normal.
2021/2022	Sokotei primary school	Construction of 4 door pit latrine with one door assecible by people living with disability to completion	500,000.00	500,000.00	30th june 2022	complete	120students	complete and in use
2021/2022	tembererwe primary school	construction of 4 door pit latrine with one door assecible by people living with disability to completion	500,000.00	500,000.00	30th june 2022	complete	120students	complete and in use
2021/2022	Sports activities	Facilitating football sports tournament in the constituency to help bring peace and intergrations where winning teams shall be awarded with trophies balls and games kit.Participants are kabel fc,ngambo fc,tuiyobei fc,green forest fc,kamailel fc,chebinyiny fc,sambaka fc kimalael fc,endao fc,maoi fc , ndambul fc,loitip fc,mukutani fc yemit fc,spavilla fc andmochongoi fc	2,508,672.89	2,508,672.89	30th june 2022	complete	16teams	complete
2021/2022	Kapkuikui chiefs office	Construction of chiefs office(comprising of chiefs office,boardrooms,secretary office)to complition at ksh. 2,300,000 and construction of 2 door pit latrines at ksh.200,000 with one door assecible by people living with disability.	2,500,000.00	2,500,000.00	30th june 2022	complete	25people	complete and in use
2021/2022	Kimalael chiefs office	Construction of chiefs office(comprising of chiefs office,boardrooms,secretary office)to complition at ksh. 2,300,000 and construction of 2 door pit latrines at ksh.200,000 with one door assecible by people living with disability.	2,500,000.00	2,500,000.00	30th june 2022	complete	25people	complete and in use
2021/2022	Marigat chiefs office	Renovation of chiefs office laying of tiles,fixing of doors and windows,keying,roofing,glazing and painting at ksh.700,000 and fancing of 100m by 50m with chain link and meta posts at ksh.300,000,construction of gate with concrete posts at ksh.300,000 to completion.	1,300,000.00	1,300,000.00	30th june 2022	complete	25people	complete and in use
2021/2022	Mochongoi chifes office	construction of chiefs office(comprising of chiefs office,boardrooms,secretary office)to complition at ksh. 2,300,000 and construction of 2 door pit latrines at ksh.200,000 with one door assecible by people living with disability.	2,500,000.00	2,500,000.00	30th june 2022	ongoing	25people	works done upto tile fixing and general painting
2021/2022	Mukutani police station	construction of 4 door pit latrine with one door assecible by people living with disability to completion to existing police station	500,000.00	500,000.00	30th june 2022	not started	20staff	not yet started due to insecurity reason ,funds to be disbursed as soon as security resumes back to normal.
2021/2022	Sandai chiefs office	renovation of chiefs office to completion roofing,flooring and tiling,fixing of ceiling board,keying,glazing and painting works	1,000,000.00	1,000,000.00	30th june 2022	complete	25people	complete and in use
2021/2022	Kapkuikui primary	completion of 4 classrooms; plastering ,fixing of fascia board, glzing, and painting.	800,000.00	800,000.00	30th june 2022	not started	160students	not yet sarterd due to late approvals following the letter of change of activity
2021/2022	kamarura primary	construction to roofing level of classroom.	800,000.00	800,000.00	30th june 2022	ongoing	40 students capacity	works at roofing stage
2021/2022	tuluongoi secondary	Landscaping of (100m by 100m) school compound to completion (clearingof shrubs and trees,breaking of stonesto ground, leveling,planting of creepers)	400,000.00	400,000.00	30th june 2022	complete	150students	complete and in use

2021/2022	ngarie secondary	Landscaping of (100m by 100m) school compound to completion (clearingof shrubs and trees,breaking of stonesto ground, leveling,planting of creepers)	500,000.00	500,000.00	30th june 2022	complete	150students	complete and in use
2021/2022	sabor secondary	Landscaping of (100m by 100m) school compound to completion (clearingof shrubs and trees,breaking of stonesto ground, leveling,planting of creepers)	400,000.00	400,000.00	30th june 2022	complete	150students	complete and in use
2021/2022	marigat inn trade centre	installation of 22metre electrical security high mast lighting pole with 6No. Led lood lights of 400 watts each.	2,500,000.00	2,500,000.00	30th june 2022	complete	200households	complete and in use
2021/2022	marigat upper trade centre	installation of 22metre electrical security high mast lighting pole with 6No. Led lood lights of 400 watts each.	2,500,000.00	2,500,000.00	30th june 2022	complete	200households	complete and in use
2021/2022	marigat milimani market centre	installation of 22metre electrical security high mast lighting pole with 6No. Led lood lights of 400 watts each.	2,500,000.00	2,500,000.00	30th june 2022	complete	200households	complete and in use
2021/2022	kampi ya samaki trading centre	installation of 22metre electrical security high mast lighting pole with 6No. Led lood lights of 400 watts each.	2,500,000.00	2,500,000.00	30th june 2022	complete	200households	complete and in use
2021/2022	loboi trading centre	installation of 22metre electrical security high mast lighting pole with 6No. Led lood lights of 400 watts each.	2,500,000.00	2,500,000.00	30th june 2022	complete	200households	complete and in use
		TOTAL ESTIMATES		137,088,879.00				
Ongoing Projects:								
2021/2022	Unspent Bursary funds			54,207.00		ongoing	N/A	Unutilized bursary funds
2021/2022	Cheploch primary school	Construction of 1.no. classroom to completion.	1,200,000.00	1,200,000.00	30th, june 2022	ongoing	40students	works at general finishes stage.g floor screeding ,general painting and branding
2021/2022	kabirnet primary school	fencing of school compound (400m by 200m) at ksh.700,000 and constructionof metallic gate with concrete pillars at ksh. 300,000 to completion.	1,000,000.00	1,000,000.00	30th, june 2022	ongoing	school fencing	fencing of 400m by 100m area ongoing
2021/2022	Kibangenge primary school	Landscaping of (100m by 100m) school compound to completion (clearingof shrubs and trees,breaking of stonesto ground, leveling,planting of creepers)	300,000.00	300,000.00	30th, june 2022	ongoing	150students	works done upto plastering stage
2021/2022	Loitip girls secondary school	Completion of 80 students capacity dining hall plastering fixing of doors and windows,floor,glazing,keying and painting works.	2,700,000.00	2,700,000.00	30th june 2022	ongoing	80students	works done upto general painting
2021/2022	kamarura primary	construction to roofing level of classroom.	800,000.00	800,000.00	30th june 2022	ongoing	40 students capacity	works at roofing stage
2021/2022	Mochongoi chifes office	construction of chiefs office(comprising of chiefs office,boardrooms,secretary office)to completion at ksh. 2,300,000 and construction of 2 door pit latrines at ksh.200,000 with one door assecible by people living with disability.	2,500,000.00	2,500,000.00	30th june 2022	ongoing	25people	works done upto tile fixing and general painting
Not Started Projects:								
2021/2022	Kabel primary school	Renovation of 2 no. classrooms to completion(flooring works, plastering and painting works)	750,000.00	750,000.00	30th, june 2022	not started	80students	not yet started due to insecurity reason ,funds to be disbursed as soon as security resumes back to normal.
2021/2022	Kabuswo primary school	Landscaping of (100m by 100m) school compound to completion (clearingof shrubs and trees,breaking of stonesto ground, leveling,planting of creepers)	300,000.00	300,000.00	30th, june 2022	not started	150students	not yet started due to insecurity reason ,funds to be disbursed as soon as security resumes back to normal.
2021/2022	Kiserian primary school	Lompletion of 80 students capacity dining hall plastering fixing of doors and windows,floor,glazing,keying and painting works.	1,300,000.00	1,300,000.00	30th june 2022	not started	80 students	not yet started due to insecurity reason ,funds to be disbursed as soon as security resumes back to normal.

2021/2022	Tulwopsoo primary school	Landscaping of (100m by 100m) school compound to completion (clearingof shrubs and trees,breaking of stonesto ground, leveling,planting of creepers)	300,000.00	300,000.00	30th june 2022	not started	150students	not yet started due to insecurity (was ereneously typed kurumbopsoo instead of tuluopsoo primary school)
2021/2022	Soyonin primary school	Landscaping of (100m by 100m) school compound to completion (clearingof shrubs and trees,breaking of stonesto ground, leveling,planting of creepers)	300,000.00	300,000.00	30th june 2022	not started	150students	not yet started due to insecurity reason ,funds to be disbursed as soon as security resumes back to normal.
2021/2022	Tambach primary school	Landscaping of (100m by 100m) school compound to completion (clearingof shrubs and trees,breaking of stonesto ground, leveling,planting of creepers)	300,000.00	300,000.00	30th june 2022	not started	150students	not yet started due to insecurity reason ,funds to be disbursed as soon as security resumes back to normal.
2021/2022	Tuiyobei primary school	Landscaping of (100m by 100m) school compound to completion (clearingof shrubs and trees,breaking of stonesto ground, leveling,planting of creepers)	300,000.00	300,000.00	30th june 2022	not started	150students	not yet started due to insecurity reason ,funds to be disbursed as soon as security resumes back to normal.
2021/2022	Keneroi secondary school	Construction of 4 door pit latrine with one door assecible by people living with disability to completion	400,000.00	400,000.00	30th june 2022	not started	120students	not yet started due to insecurity reason ,funds to be disbursed as soon as security resumes back to normal.
2021/2022	Sangarau secondary school	Landscaping of (100m by 100m) school compound to completion (clearingof shrubs and trees,breaking of stonesto ground, leveling,planting of creepers)	300,000.00	300,000.00	30th june 2022	not started	150students	not yet started due to late approvals
2021/2022	Sinoni secondary school	Construction of 4 door pit latrine with one door assecible by people living with disability to completion	400,000.00	400,000.00	30th june 2022	not started	120students	not yet started due to insecurity reason ,funds to be disbursed as soon as security resumes back to normal.
2021/2022	Mukutani secondary school	Construction of 4 door pit latrine with one door assecible by people living with disability to completion	400,000.00	400,000.00	30th june 2022	not started	120students	not yet started due to insecurity reason ,funds to be disbursed as soon as security resumes back to normal.
2021/2022	Mbechot secondary school	Contruction of 1.no. classroom to complition.	1,200,000.00	1,200,000.00	30th june 2022	not started	40students	not yet started due to insecurity reason ,funds to be disbursed as soon as security resumes back to normal.
2021/2022	Kokwamoi primary school	Construction of 4 door pit latrine with one door assecible by people living with disability to completion	500,000.00	500,000.00	30th june 2022	not started	120students	not yet started due to insecurity reason ,funds to be disbursed as soon as security resumes back to normal.
2021/2022	Mukutani police station	construction of 4 door pit latrine with one door assecible by people living with disability to completion to existing police station	500,000.00	500,000.00	30th june 2022	not started	20staff	not yet started due to insecurity reason ,funds to be disbursed as soon as security resumes back to normal.
2021/2022	Kapkuikui primary	completion of 4 classrooms; plastering ,fixing of fascia board, glzing, and painting.	800,000.00	800,000.00	30th june 2022	not started	160students	not yet sarterd due to late approvals following the letter of change of activity